Frederick County Building Inspections Department





This permit applies to residential Solar Energy systems installation projects.	
Owner's Name:	
Job Site Address:	
Phone Number:	
Building Permit Number:	
AES CONTRACTOR/APPLICANT	
(print)	(signature)
"Alternative Energy System Contracting (AES)" as defined by the Board for Contractors	
THE FOLLOWING BUILDING RELATED WORK WAS INSPECTED	
☐ All work is installed under County Approved Plans and manufacturer guidelines/installation	
instructions	
☐ Listed rack system is attached to the structure per manufacturers requirements	
☐ Solar Collector(s) are attached to the rack system per manufacturer requirements	
☐ The listed rack system is assembled per manufacturer requirements	
☐ All Solar Panels are NRTL Listed and are installed for their specific use	
☐ All Penetrations through roof assembly are water and weather tight	
☐ A minimum of two 36" pathways from eave to ridge are provided for each building.	
$\ \square$ A 36" pathway are provided on the same or adjacent roof plane as the array	
$\hfill \square$ One of the require pathways is provided on the street side.	
☐ A minimum of 36" pathway is provided from all emergency escape egress.	
☐ An 18" clear setback is provided on both sides of the horizontal ridge.	
DATE OF THE INSPECTION(S)	TIME OF INSPECTION(S)
A COPY OF THE REQUIRED BUILDING PERMIT WAS POSTED ON THE CONSTRUCTION SITE	
AT THE TIME OF THIS INSPECTION. I CERTIFY THAT THE INSTALLATION MEETS ALL	
REQUIREMENTS OF THE VIRGINIA UNIFORM STATEWIDE BUILDING CODE (2021)	
SIGNATURE OF AES CONTRACTOR	DATE